



Scope and Sequence

<i>Who</i>	<i>Scope</i>	<i>Dates</i>
Menlo Construction	Demo- kitchen, nook flooring	March 10 - 14 (confirmed)
Plumbing Company	Rough in Plumb for new sink/dishwasher	Tuesday, March 11 (confirmed) March 17 (confirmed)
Plumbing Company	Repair leaking pipe	Thursday, March 13 (confirmed)
Menlo Construction	Demo - Nook	Saturday, March 15
Plumbing Company	Rough In Plumbing Inspection	TBD (need to add exterior wall supports first)
Cabinet Company	Measure for Cabinets	March 18 (confirmed)
Electrical Company	Electrical Rough in	March 20-21 (confirmed)
City of Portland	Plumbing inspection rough in	On or around March 24
City of Portland	Electrical Inspection	On or around March 24
Menlo Construction	Installation of structural supports	April 21 - 22
City of Portland	Plumbing Inspection	April 24 approved
City of Portland	Inspection of structural supports	April 24 approved

Menlo Construction	Remove picture rail from Gabe's room	April 29
Drywall Specialists	Drywall install - kitchen and kids room	April 30 - May 9 confirmed
Cabinet Company	Install Cabinets	May 12 – 14 confirmed
Menlo Construction	Install Butcherblock Install Marmoleum	May 19- June 2 - confirmed
Custom Stone Creations	Template countertop	May 16 – confirmed
Menlo Consruction	Install backsplash - range side	May 19- June 2 confirmed
Menlo Construction	Install window casing	May 22 - June 2 confirmed
Countertop Company	Template Countertop	May 23 - confirmed
Cabinet Company	Install modified cabinet	Tentative May 22
Countertop Company	Install Countertop	June 3 - confirmed
Plumbing Company	Sink connect/Dishwasher connect	June 4 - confirmed
Menlo Construction	Install Marmoleum, baseboards, Tile Backsplash on sink side	June 4, 5,7, 8,9 (marmoleum/baseboards/door trim) - confirmed
Painting Company	Paint everything!!	By June 19th - confirmed
Electrical Company	Install Electrical Trims, Microhood	June 26 - 8 a.m.
Cabinet Company		June 26th - 9:30 a.m.